



<b>Financial Close – IO, MOHLTC, PCL, UOHI</b>	November 27, 2014
<b>PCL Commences Mobilization on Site</b>	November 28, 2014 onwards
<b>Ground-Breaking</b>	January 15, 2015
<b>New Building Construction</b>	July 13, 2016 – January 25, 2018
<b>New Building Completion – Handover to UOHI</b>	January 25, 2018
<b>Interim Completion</b>	
<b>UOHI Move into New Building (phased)</b>	Two months (approximately) January 26, 2018 – March 22, 2018
<b>Main Lobby Renovations (phased to ensure access retained at all times)</b>	January 26, 2018 – December 21, 2018
<b>Level S Renovations</b>	January 26, 2018 – February 8, 2019
<b>Completion of Level S Renovations – Handover to UOHI</b>	February 8, 2019
<b>UOHI Move into Renovated Level S (phased)</b>	One month (approximately) February 9, 2019 – March 8, 2019
<b>Interior Renovations to Level 1 (Patient holding/recovery area &amp; Cath-EP support area)</b>	February 11, 2019 – May 23, 2019
<b>Interior Renovations to Level 2 (OR support area)</b>	May 31, 2019 – September 18, 2019
<b>Substantial Completion</b>	October 28, 2019
<b>Final Deficiency Period</b>	October 28, 2019 – February 25, 2020
<b>Final Completion Date</b>	February 25, 2020

*Note: All dates are based on the PCL Construction Schedule dated January 9, 2015.*