



### January 2016 – March 2016

- Bulk excavation together with rock drilling, rock breaking & rock anchors will continue with an anticipated completion by the end January - *completed*
- Most of the noise and vibration is associated with the rock breaking activity - *completed*
- Form and pour new concrete footings and foundations for the new tower, including for both interior and perimeter locations
- Installation of underground storm and sanitary mains
- Form and pour new concrete walls and columns to Level-S
- Granular backfill underside of new slab on-grade construction
- Install underground mechanical below new Level-S slab
- Form and pour new concrete walls and columns from Level-S to Level -1
- New Level-M suspended concrete slab to be poured and finished
- Form and pour new concrete walls and columns from Level-M to Level -1
- New suspended concrete slab (form/pour/finish) is anticipated as follows:
  - Level-1 for April 2016.
  - Level-2 for May 2016.
  - Level-4 for June 2016 (Note: there is no Level -3 in the new tower).
  - Level-5 for July 2016 (mechanical penthouse level).
  - Level-6 for August/September 2016 (roof level).
  - New tower exterior envelope and finishes from end of July 2016 to end of January 2017 is scheduled & anticipated to be substantially complete
  - In about a year from now (anticipated January 2017) the new tower will have been constructed structurally and exterior finishes will be nearing substantial completion. New interior works will be well underway as they are anticipated to commence around July 2016.

Questions? [expansion@ottawaheart.ca](mailto:expansion@ottawaheart.ca)